

Client Information

Project Name:	Intended Area:	
Contact:	Company:	
Address:	City / State:	
Project Location:	Phone number:	

Design Questionnaire

Questions:	Values:	Units:	Observations:
Are there any recommended slab dimensions?		()m	If slab dimensions are very large, double plastic sheeting is recommended to reduce friction. It should be noted that for very large dimensions the curing process is extremely important as any fiber will only be able to reduce cracking under good curing conditions.
Is there a recommendation as to slab thickness? Yes() No()		()cm	What is the slab thickness
Sub-base thickness:		()cm	
Sub-base: Westergaards Reaction Modulus "K".		()N/mm³	If this information is not available you will need the type and CBRs of the sub-base and sub-grades respectively to be able to calculate the estimated K modulus.
Are there recommendations for dowelled edges?	()Yes or ()No		
Columns		()m	Space between columns

Concrete Information:	Values:	Units
Compressive strength		MPa
Flexural strength		MPa
Modulus of Elasticity		GPa
Is the floor to be done inside?	()Yes or ()No	



Stratmore Construction Solutions Limited

185 Rata Street | PO Box 35136 | Naenae Lower Hutt 5041 | New Zealand P +64 4 567 8436 | E info@stratmore.co.nz | W stratmore.co.nz



LOADS

L. Static Point Loads				
Rack footing	()Yes ()No			
Rack feet Dimensions		()cm		
Load per Rack foot		tons		
 Worst Case Scenario (commonly the where you have racks back-to-back ca two rack feet to be placed very close to other are 4 in line - although this common case, the layout of the loads s be analyzed by the civil engineer). 	case ausing () 2 in line beach () 3 in line is a () 4 in line hould () 4 in a rectangle			
 Distance between rack feet in the wors scenario described above. 	t case	()cm		

2. Distributed Loads			
Uniformly	()) kN/m²	Even when there are none, take into account the placing of pallets on the floor when they are taken down from the racks.
Linearly	()) kN/m	For example, walls placed and supported on the floor itself.

3. Dynamic Load Forklifts							
•	Forklifts?	()Ye	5	() No			
•	Types of wheels	()Ti ()Sc ()Ha	 () Tires with air () Solid rubber wheels () Hard solid wheels 				
•	ls the load distributed to back wheels?	()Ye	5	() No	Forklifts that will distribute carry the load not be consid	carry the load towards the center point between axles e load between front and back axles, but some forklifts I towards the front in which case load distribution should ered.	
•	Load per wheel				() kN	This value should be multiplied by 2.5 to convert from a static load to a dynamic load.	



Stratmore Construction Solutions Limited

185 Rata Street | PO Box 35136 | Naenae Lower Hutt 5041 | New Zealand P +64 4 567 8436 | E info@stratmore.co.nz | W stratmore.co.nz

FORTA Corporation www.forta-ferro.com



4. Dynamic Loads Trucks			
Trucks	()Yes () No		If so, these should be compared to the forklifts to see which will be more critical to the floor.
Load per wheel		() kN	This value should be multiplied by 2.5 to convert from a static load to a dynamic load.
 Distance between wheels 		()cm	
Distance between axles		()cm	

5. General Information					
 Any sort of seismic activity? 	()Yes () No				

Instructions:

Please fill in all relevant areas of the form. Provide as much detail as possible as this will allow a more accurate fibre reinforcement recommendation. Forms submitted with insufficient information cannot be processed for a design recommendation.

Once completed either email to info@stratmore.co.nz or fax to 0800 FIBRES (342 737)



Stratmore Construction Solutions Limited

185 Rata Street | PO Box 35136 | Naenae Lower Hutt 5041 | New Zealand P +64 4 567 8436 | E info@stratmore.co.nz | W stratmore.co.nz

FORTA Corporation www.forta-ferro.com